

VERNAL CITY CORPORATION STREET RIGHT-OF-WAY ENCROACHMENT PERMIT

COMPANY NAME	PHONE NO	DATE OF APPLICATION
APPLICANT NAME	APPLICANT TITLE	DATE WORK BEGINS
PURPOSE OF WORK		DATE OF COMPLETION
LOCATION	PLACEMENT	

Contractor is granted, subject to Vernal City Standard Specifications for the Construction of Public Works, the approved plans, and any special limitations set forth, permission to proceed for the above purpose within right-of-way limits at the above location. No work shall be performed beyond those areas or operations stipulated on the permit.

Work permitted shall begin on the above date and be diligently executed to completion. Work shall be completed and all disturbed surfaces or objects restored in two weeks unless otherwise specified. When work is begun under this permit, Contractor agrees to execute the same to completion. If Contractor fails or refuses to complete work within two weeks or by the specified date, Vernal City may fill in or otherwise correct any existing impediments at the Contractor's expense.

Contractor shall execute a minimum bond of \$2,000, increased by multiples thereof as determined by Public Works, to insure faithful performance of Contractor's obligation. All workmanship and material performed by Contractor shall be warranted for a period of one year (365 days) from the date of final inspection and acceptance. In addition, Contractor shall provide proof of insurance as required in Section 1.13 of Vernal City Standard Specifications.

It is understood that Contractor will comply with written and verbal instructions and regulations of Vernal City in performance of said work.

Contractor will properly safeguard against accidents, and shall indemnify and hold Vernal City harmless from all damages arising out of any and all operations performed under this permit.

If Contractor fails to comply with Vernal City Standard Specifications for the Construction of Public Works, or any specifications pertinent to this permit, the Public Works Department may issue a Correction Notice stopping any or all parts of the work. When satisfactory corrective action is taken, a written order permitting resumption of work may be issued.

- A copy of the **Encroachment Permit** and the **Traffic Control Plan** must be at the job site at all times.
- Contractor must follow OSHA safety requirements.
- Contractor shall call for inspection at least twenty- four (24) hours before backfilling, paving, or pouring concrete.
- A minimum of 96% compaction is required at each 8-inch lift. Compaction shall be certified by a qualified person or engineer midway during backfill and on the surface. A copy of test results shall be submitted to the Public Works Department prior to paving.
- Backfill may be washed or screened 1-inch minus rock (geotextile fabric shall be placed at this point), topped with eight to twelve (8 -12) inches of compacted road base below asphalt grade. Asphalt thickness shall be a three (3) inch minimum. (If rock and fabric are used for backfill, only the top 8 to twelve (12) inches of roadbase must be tested for compaction.)
- **Cut shall be paved properly within one (1) day of backfill.** If hot mix is not available, pave with cold mix and replace with hot mix when available. **All edges shall be cut, cleaned, and tacked** before placing hot mix.
- All pavement strips left between the excavation and the road edge under two (2) feet wide shall be removed and repaved as part of the excavation.
- The Contractor shall provide signs that clearly portray their company name and a twenty-four (24) hour phone number. Signs shall consist of four (4) inch tall reflective lettering and a contrasting, reflective background. The signs shall be located at each end of the construction area and shall be legible at night 150 feet from the sign locations.

I have arranged for pavement and will pave within one (1) day of backfill _____. (Initials)

IS THIS PROPERTY IN A REIMBURSEMENT AGREEMENT AREA? YES_____ NO_____ INITIALS_____

SPECIAL LIMITATIONS:

INDICATE:	LEGEND:			
1. Area to be Excavated	<<	Type 1 or 2 Barricades	▲	Cones
2. Location and Type of Signs	□	Signs (Designate Legend)	●	Flagger
3. Location and Type of Delineator(s)	=	Type 3 Barricades	—	Excavation
4. Address and Traffic Control Plans				

TRAFFIC CONTROL PLAN
(Must be approved prior to starting work.)

Traffic Control Plan Approval _____ (initials)

CONTRACTOR'S RELEASE, WAIVER, AND AGREEMENT TO INDEMNIFY

For and in consideration of the issuance of permission to work within a public right-of-way, for myself, my heirs, executors and administrators, release and forever discharge Vernal City from all manner of action, causes of action, suits, debts, sums of money, and liability, lien, or equity, which I now have or may have in the future arising out of work, services, or goods supplied to public improvements in regard to the project described on Page 1 of this Permit.

I further state, and I understand and agree, that Vernal City is not liable in any manner for payment for the work that I perform on the project.

I hereby release Vernal City from all claims of liability, including any claimed liability for tort, for failure to require or release of bonds, or liability arising by reason of operation of a lien. I hereby agree to indemnify and hold Vernal City harmless from and against all liability, loss, costs, expenses, or damages arising out of any default, neglect, or misconduct of the undersigned contractor, his agents, servants, or employees in performing the work under the contract, and will indemnify and repay the City all costs, judgments, or other expenses which the City may be compelled to pay by reason of the contractor's neglect, default, or misconduct.

APPROVED BY (Vernal City)	TITLE	DATE
APPLICANT SIGNATURE	COMPANY	DATE